

## **Bovis Lend Lease Ltd**

### **St. Andrews University – New Bute School of Medicine**

***Proposed Works Scheduled for Period 1st.June 2009 to 18<sup>th</sup> July. 2009.***

#### **Main Construction Site**

Complete Block Laying Operations

- no particular noise problem

Continue Scaffold Dismantle

- increase in delivery traffic in short term
- short term traffic delays in Physics access road. Controlled to allow access to building at all times.
- no particular noise concerns

Commence scaffold drop

- increase in traffic short term
- no particular noise problems

Complete Roofing

- increase in delivery traffic
- increase in resource numbers, with possible congestion at Petherum Bridge Car Park whilst delivering ballast for final finishes.
- no particular noise concerns

Complete Stonework / PC Erection

- increase in delivery traffic
- increase in resource numbers, with possible congestion at Petherum Bridge Car Park
- possible increase in noise due to the use of the mono-rail to place the pre-cast.

Complete Curtain Walling and Window Installation

- increase in traffic due to deliveries and increased labour force
- possible congestion at Petherum Bridge Car park
- no real noise concerns

Continue Erection of Internal Partitions

- no noise concerns
- additional traffic
- possible congestion at Petherum Car park

Commencement of Decoration Works

- no noise concerns
- increase in traffic

Commencement of Raised Flooring Installation

- no noise or disruption concerns

#### Continue Installation of Lifts

- possible drilling

#### Continuation of Mechanical Installation

- noise from drills fixing brackets
- increase in traffic
- commence removal of existing pipework in Physics Building – interface required with building occupants
- possible congestion at Petherum Bridge Car park

#### Continuation of Electrical Installation

- no real noise concerns
- increase in traffic
- possible congestion at Petherum Bridge Car Park
- pulling mains cables – no disruption

#### Commence Excavation for Attenuation Tanks

- no additional noise concerns
- Dust from excavation- particularly adjacent to Physics Basement area

#### Re-commence drainage Operations

- noise from excavation
- additional traffic

#### Re- Commence Works to Physics Building

- Instal link construction – interface required with building occupants
- Commence removal of existing pipework in South Duct in Physics Building and installation of new. Method Statement to be agreed with Estates prior to commencement
- Possible disruption
- Noise