

Bovis Lend Lease Ltd

St. Andrews University – New Bute School of Medicine

Proposed Works Scheduled for Period 20th.April. 2009 to 29th May. 2009.

Main Construction Site

Concrete Ground Floor Slab Infill Grid Lines M-P

- dust from excavations from preparation
- noise from compressors during concreteing
- increase in traffic onto North Haugh

Continue Block Laying Operations

- no particular noise problem

Continue Scaffold Erection

- increase in delivery traffic in short term
- no particular noise concerns

Commence scaffold drop

- increase in traffic short term
- no particular noise problems

Continue Roofing

- increase in delivery traffic
- increase in resource numbers, with possible congestion at Petherum Bridge Car Park
- no particular noise concerns

Continue Stonework / PC Erection

- increase in delivery traffic
- increase in resource numbers, with possible congestion at Petherum Bridge Car Park
- possible increase in noise due to the use of the mono-rail to place the pre-cast.

Continue Curtain Walling and Window Installation

- increase in traffic due to deliveries and increased labour force
- possible congestion at Petherum Bridge Car park
- no real noise concerns

Continue Erection of Internal Partitions

- no noise concerns
- additional traffic
- possible congestion at Petherum Car park

Commence Installation of Lifts

- possible drilling

Continuation of Mechanical Installation

- noise from drills fixing brackets

- increase in traffic
- commence removal of existing pipework in Physics Building – interface required with building occupants
- possible congestion at Petherum Bridge Car park

Continuation of Electrical Installation

- no real noise concerns
- increase in traffic
- possible congestion at Petherum Bridge Car Park

Commence Excavation for Attenuation Tanks

no additional noise concerns
Dust from excavation- particularly adjacent to Physics Basement area

Re- Commence Works to Physics Building

- Instal link construction – interface required with building occupants