

Bovis Lend Lease Ltd

St. Andrews University – New Bute School of Medicine

Proposed Works Scheduled for Period 20th.Feb. 2009 to 29th March. 2009.

Main Construction Site

Concrete Ground Floor Slab Grid Lines A-B

- dust from excavations from preparation
- noise from compressors during concreteing
- increase in traffic onto North Haugh

Continue Block Laying Operations

- no particular noise problem

Continue Scaffold Erection

- increase in delivery traffic in short term
- no particular noise concerns

Continue Roofing

- increase in delivery traffic
- increase in resource numbers, with possible congestion at Petherum Bridge Car Park
- no particular noise concerns

Continue Stonework / PC Erection

- increase in delivery traffic
- increase in resource numbers, with possible congestion at Petherum Bridge Car Park
- possible increase in noise due to the use of the mono-rail to place the pre-cast.

Continue Curtain Walling and Window Installation

- increase in traffic due to deliveries and increased labour force
- possible congestion at Petherum Bridge Car park
- no real noise concerns

Continue Erection of Internal Partitions

- no noise concerns
- additional traffic
- possible congestion at Petherum Car park

Commence Delivery of Main M&E Plant

- disruption to access on North Haugh Road due to unloading procedures
- increase in traffic, both in deliveries and personnel travelling to site
- possible congestion at Petherum Bridge Carpark

Continuation of Mechanical Installation

- noise from drills fixing brackets
- increase in traffic
- possible congestion at Petherum Bridge Car park

Commencement of Electrical Installation

- no real noise concerns
- increase in traffic
- possible congestion at Petherum Bridge Car Park

Commence Excavation for Attenuation Tanks

- no additional noise concerns
- Dust from excavation- particularly adjacent to Physics Basement area