

Main Site Activities- September/ October 2008

Structural Steelwork

Erection of structural frame- low background noise from cranes and mobile work platforms.
Noise from impact wrench guns.

Installation of Metal decking- Noise from disc-cutting of metal decking, and fixings. Installation of nets may require further access on eastern boundary road.

Intumescent paint touch-ups and repairs- no significant noise issues.

Services Diversions and Installations

Excavations on site- background noise from excavators and dewatering pump.

Drainage installation off-site- background noise from excavators and plant. Pedestrian management around excavations. Please observe signs and directions from banksmen.

HV diversions- as above, co-ordination with University staff regarding timing of events.

Concrete Works

Complete foundations on Grid A (after HV diversions)

Lecture theatre slab and retaining walls.

Commence Suspended floor concreting- noise associate with concrete pumps and delivery trucks, noise from vibrating pokers and vibrating screed may transmit/ amplify through structure. Concrete finishing with motorised paddle floats may continue into evening and night-time. BLL shall liaise with Environmental Health Officer regarding likely times.